

Broadway Station Upgrade

Project Update



UPGRADES INCLUDE:

- New 10th Avenue entrance, with new stairs, escalator and elevator to improve accessibility
- Removal of the elevator at the north end of the station to reduce congestion
- New glass walls at the ground level will provide better visibility, for improved security and wayfinding
- New paving/tiling at the ground level

Work Completed in March

- Concrete block walls for ancillary rooms (electrical room, elevator machine room, etc.) on the east side erected.
- Concrete slab poured in the south half of the station (see second photo).
- Steel support framework along the west wall installed in preparation for glass (glazing) installation (see third photo).
- Underground electrical and mechanical services completed in the south station.
- Further installation of electrical services completed throughout the concourse level of the station.



Projected Work for April 2009

- Concrete work to begin on the stairs in the south station.
- Structural steel installation for the new elevator will begin.
- Installation of exterior glass (glazing) wall on the west side of the station.
- Further installation of electrical services and mechanical services throughout the concourse level of the station.



FOR MORE INFORMATION CONTACT:
Colleen Sondermann
colleen_sondermann@translink.bc.ca
Direct: 604-453-4687
www.translink.bc.ca